

Chapter IV MITIGATION MONITORING PROGRAM



This Mitigation Monitoring Program (see Table IV-1) has been prepared to comply with the requirements of State law (Public Resources Code Section 21081.6). State law requires the adoption of a mitigation monitoring program when mitigation measures are required to avoid significant impacts. The monitoring program is intended to ensure compliance during implementation of the project.

This Mitigation Monitoring Program has been formulated based upon the findings of the DEIR and the comments received on the DEIR and addressed herein. This Mitigation Monitoring Program identifies mitigation measures recommended in the EIR to avoid or reduce identified impacts, and specifies the agencies responsible for implementation and monitoring.

The first column identifies the mitigation measure. The second column "Party Responsible for Implementation" refers to the agency responsible for ensuring that the mitigation measure has been implemented. The third column "Agency Responsible for Monitoring" refers to the agency that will be responsible for keeping monitoring records as proof that mitigation measures were implemented. The fourth column entitled "Monitoring Timing" identifies when and/or for how long the monitoring shall occur. The fifth column "Monitoring Compliance Record" allows the monitoring agency to document the monitoring and is left blank until monitoring begins.

The two agencies primarily responsible for monitoring will be the City Parks and Recreation Department (CPRD) and the City Public Works Department (CPWD) as noted in Table IV-1.

Table IV-1: Mitigation Monitoring and Reporting Program

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
4.1 Land Use and Planning				
<i>There are no significant land use and planning impacts.</i>				
4.2 Biological Resources				
BIO-1(a): All construction activities and equipment staging shall occur outside the riparian scrub and woodland habitat. The outside edge of the habitat shall be marked in the field by a qualified botanist. Prior to construction, 5-foot-high temporary construction mesh fencing and signs shall be installed. The location and integrity of the fencing shall be field-checked by a botanist prior to grading operations and periodically during the construction period. A construction staging area that avoids any sensitive habitat shall be clearly identified prior to construction. For example, staging for the western portion of the Hagemann Gulch bridge should occur on City-owned property to the west of Hagemann Gulch that does not include sensitive habitat. Staging for the eastern portion of the Hagemann Gulch bridge should occur outside of the riparian corridor, oak woodland, historic mapped tarplant areas, and native grassland areas. The City shall work with the Port District to identify possible staging areas in disturbed areas of Port District property adjacent to Arana Gulch that could be used temporarily during construction.	CPWD and CPRD	CPRD	During construction.	
BIO-1(b): Construction activities adjacent to Hagemann Gulch shall utilize standard best management practices (BMPs) to minimize effects on the nearby creek channel. BMPs shall include erosion control measures to minimize sedimentation and turbidity in the aquatic habitat. Areas disturbed by construction shall be revegetated with an erosion control seed mix.	CPWD and CPRD	CPWD and CPRD	During construction.	
BIO-1(c): If riparian habitat is inadvertently affected during construction, the City shall implement a 2:1 on-site habitat replacement program in the fall/winter following the completion of site construction work. A qualified botanist shall determine an appropriate degraded area within Arana Gulch for restoration as riparian habitat.	CPRD	CPRD	During construction.	
BIO-1(d): Any tree trimming shall comply with the City's Heritage Tree Ordinance. If any activity would disturb riparian habitat, the City shall comply with Section 1601 of the Fish and Game Code and applicable permits shall be obtained prior to construction. The combination of the above measures would reduce this impact to less than significant.	CPRD and CPWD	CPRD	During construction.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
BIO-2(a): Following preparation of detailed design for the Creek View Trail, the trail alignment and the small seasonal wetlands at the southern end of Arana Gulch that are in the vicinity of the trail alignment should be staked to verify if the trail alignment would have a direct impact on seasonal wetlands. To the maximum extent feasible, the final Creek View Trail alignment should avoid direct impacts to these scattered seasonal wetland areas. If the paved, multi-use trail cannot be realigned to avoid direct wetland impacts due to the need to maintain an ADA-compliant gradient, the City shall ensure completion of a jurisdictional delineation of the wetlands that could be directly impacted, with verification by the U.S. Army Corps of Engineers (Corps). If the wetland is determined to be a jurisdictional wetland, and based on the Corps and any other regulatory requirements, the impacted seasonal wetland areas within the Arana Gulch property shall be replaced within Arana Gulch at a 2:1 ratio, or at a ratio determined necessary by the regulatory agency, or agencies. This effort shall be under the guidance of a qualified botanist.	CPWD and CPRD	CPRD	Before construction.	
BIO-2(b): Prior to construction, temporary plastic mesh fencing shall be installed along the Creek View Trail alignment to exclude the seasonal wetland areas and to provide a 20- to 30-foot buffer zone where feasible. During construction, this temporary fencing shall be monitored by City staff or a qualified botanist during construction to ensure that no indirect impacts on seasonal wetland areas occur. No soils, materials or construction materials shall be located within the buffer zone.	CPRD	CPRD	Prior to construction.	
BIO-2(c): If the buffer zone is disturbed, the buffer zone near wetlands shall be revegetated with site-appropriate native vegetation. A qualified botanist shall determine the appropriate revegetation plantings.	CPRD	CPRD	Immediately after construction.	
BIO-2(d): The seasonal wetlands shall be monitored for indirect impacts from trail users and management options addressed in the Arana Gulch Master Plan shall be implemented.	CPRD	CPRD	Ongoing.	
BIO-2(e): Mitigation Measure HYDROLOGY-2, which addresses maintenance of flow conditions in the vicinity of paved trails, shall be implemented. The combination of the above measures would reduce this impact to less than significant.	CPWD	CPRD	Prior to trail construction.	
BIO-3(a): Prior to construction, temporary plastic mesh fencing shall be placed along the trail alignment to limit construction-related impacts to the maximum extent possible. During construction, the fencing placement shall be monitored by City staff, or a qualified botanist, to ensure that no indirect impacts on wetlands occur. No soils, materials or construction equipment shall be stored within this fenced trail corridor. All staging and equipment storage shall be within the developed area of the Upper Harbor.	CPWD and CPRD	CPWD and CPRD	Prior to construction.	
BIO-3(b): After construction of the trail, native species shall be planted within the 100-foot wetland buffer zone to further enhance the restoration efforts previously undertaken for the Upper Harbor dry storage area project.	CPRD	CPRD	Immediately after construction.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
BIO-3(c): After construction, permanent fencing shall be installed along the entire length of the Creek View Trail within the Port District property and extending along the north side of the trail. This fencing shall either be black, vinyl-coated chain link fencing (approximately 4 feet high), wood frame fencing with small wire mesh to prevent dogs from entering the wetland buffer zone, or other type of fencing acceptable to the Port District that prevents trail users and dogs from entering the buffer zone but that also maintains visibility of the creek. Solid fencing is not recommended because of graffiti and security concerns.	CPWD	CPWD	At completion of trail on Port District property.	
BIO-3(d): An interpretive display shall be posted along the trail route to highlight the significance of wetland and riparian habitats and to discourage inappropriate behavior that could damage such resources.	CPRD	CPRD	Upon completion of Master Plan.	
BIO-3(e): Mitigation Measure HYDROLOGY-2, which addresses maintenance of flow conditions in the vicinity of the paved trails, shall be implemented. The combination of the above measures would reduce this impact to less than significant.	CPWD	CPRD	Prior to trail construction.	
BIO-4(a): To the maximum extent feasible, all trail segments shall be aligned to avoid the mapped historic extent of the four Santa Cruz tarplant areas. Prior to construction, staging areas shall be identified that are outside historic tarplant areas, as addressed in Mitigation Measure BIO-1(a). All trail alignments shall have a fenced construction corridor to minimize disturbance to habitat outside this corridor and the corridor width shall be the minimum necessary to allow trail construction. The fencing shall be maintained through the construction phase and periodically monitored to ensure protection of tarplant habitat.	CPRD and CPWD	CPRD	Prior to and during construction.	
BIO-4(b): The Santa Cruz Tarplant Management Program (BMP Ecosciences, 2005) shall be fully implemented. This management program would incorporate the following elements: (1) Active management practices and techniques, including, but not limited to, the following: ▪ Mowing with removal of cut material. ▪ Prescribed burning. ▪ Soil disturbance. ▪ Removal of invasive non-native plant species. (2) Continued experimental research directed toward refining understanding of the management regime that maximizes long-term success of tarplant. (3) Ongoing monitoring on an annual basis to determine the success of management measures, to monitor the overall well-being of tarplant colonies on the site, and to identify potential threats to tarplant persistence on the site. (4) Revision of the management prescriptions and remedial actions as appropriate to enhance long-term viability of tarplant on the site.	CPRD	CPRD	Ongoing.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
BIO-4(c): For any trail alignments that would cross the historic mapped tarplant areas, soil shall be mechanically scraped under the approval of a qualified botanist and with the approval of the Adaptive Management Working Group (AMWG) for the Santa Cruz tarplant. Redistribution of scraped soil material shall also be under the approval of a qualified botanist and the AMWG as identified in the Santa Cruz Tarplant Adaptive Management Program.	CPRD	CPRD	Ongoing	
BIO-4(d): Trail maintenance and management actions, such as repair of pavement or mowing of the grass edge, shall be conducted in a manner conducive to the management of the tarplant population. Maintenance actions shall be coordinated with the City Parks and Recreation Department and shall comply with the Santa Cruz Tarplant Adaptive Management Program.	CPRD	CPRD	Ongoing	
BIO-4(e): If annual monitoring indicates that substantial adverse indirect impacts on the tarplant are occurring due to human use of the area, fencing shall be erected as necessary to discourage unauthorized human encroachment into the tarplant colonies. If tarplant areas do not demonstrate evidence of adverse impacts, permanent fencing should be avoided to allow for greater flexibility for mowing and other management practices. The combination of the above measures would reduce this impact, but the impact would remain significant and unavoidable because it cannot be fully ensured that all tarplant habitat would be protected.	CPRD	CPRD	Ongoing	
BIO-5(a): At strategic points along the multi-use trails, interpretive signs shall be posted to inform users when they are passing through a sensitive habitat or area of significant wildlife use. Descriptions of the habitats and their importance may be presented to increase pedestrians' understanding and respect for the resources of Arana Gulch. Guidelines regarding trail use shall be posted.	CPRD	CPRD	Upon adoption of Master Plan.	
BIO-5(b): Annual monitoring of sensitive resources shall be conducted for a 5-year period following construction and operation of the multi-use and pedestrian trails. If there is evidence of adverse effects on sensitive resources, permanent fencing of affected habitats such as the wetlands and riparian areas shall be considered and implemented, as necessary. The combination of the above measures would reduce this impact to less than significant.	CPRD	CPRD	Five years after construction.	
BIO-6: The trail alignments shall attempt to avoid clumps of native grasses to the greatest extent feasible. Materials excavated during trail construction should not be side-cast onto adjacent native grasses. Areas temporarily disturbed by trail construction shall be reseeded with native grasses and native herbaceous plant species (locally-obtained seed). Seeding shall occur in the fall following construction.	CPRD	CPRD	During construction and after Fall season construction.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
BIO-7: Focused surveys for the California red-legged frog (CRLF) shall be conducted in the season immediately prior to construction activities. Surveys shall be conducted in accordance with current USFWS protocol (USFWS, 2005f). If CRLF are encountered during pre-construction surveys, during the inspection conducted immediately prior to ground-moving activities, or during project activities, all work on the site and adjacent staging area parcels shall cease. The USFWS and CDFG shall be notified immediately to determine whether additional avoidance measures or further action should be implemented to prevent possible take of this species. Depending on the results of the pre-construction surveys, the following measures shall be implemented to avoid impacts on the species: - Initial construction activities (including grading and vegetation removal) shall occur during dry weather, during the day, and preferably before newly metamorphosed frogs disperse and when CRLF are less likely to be moving around. Initial ground-disturbing activities shall occur between May 15 and October 15. - The riparian habitat shall be inspected by a USFWS-approved biologist before any clearing of vegetation, to avoid killing, injuring or harming individual frogs, if present, during these activities. A USFWS-approved biologist shall meet with the construction crew at the onset of construction to (1) provide CRLF life history information and habitat descriptions, (2) provide education regarding the workers' need to examine the ground before and during debris and vegetation removal and during initial ground disturbance activities, and (3) provide education about the need to halt activities and avoid handling or moving any CRLF or other special-status wildlife if encountered in the work area.	CPRD	CPRD	Prior to and during construction.	
BIO-8(a): Before construction begins, nest and roost surveys shall be conducted by a qualified wildlife biologist during the period from March through July. These surveys shall be conducted for special-status birds, and all birds (and their nests) protected under the Migratory Bird Treaty Act (MBTA). Surveys shall include the multi-use trail/bridge site and a 300-foot-wide buffer to examine nearby tree stands and structures for nesting special-status avian species. If an active nest is found, the City Parks and Recreation Department shall consult with the appropriate resource agencies (CDFG, USFWS) to determine appropriate construction buffers or other avoidance measures. If nesting birds are not found, no further action would be necessary.	CPRD	CPRD	Prior to construction.	
BIO-8(b): As suggested in the Santa Cruz Harbor Wetland Consultation (Habitat Restoration Group, 1992), a temporary 300-foot-wide buffer zone from a heron nest tree shall be maintained during May through July, if/when young are present.	CPWD	CPWD	As applicable.	
BIO-8(c): A yellow warbler nest survey shall be conducted in the riparian scrub prior to construction. If nests are found within 300 feet of the multi-use trail/bridge site, construction shall be delayed from April through July, or until the young have fledged.	CPRD	CPRD	Prior to construction.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
BIO-8(d): While no lighting is proposed at this time, any future lighting should be limited. Any trail lighting shall consist of low-intensity lights, no higher than 3 feet off the ground, that would focus light on the trail and minimize lighting of natural areas adjacent to the trail and bridge. The combination of the above measures would reduce this impact to less than significant.	CPWD and CPRD	CPRD	As applicable after construction.	
BIO-9: The following measures are recommended to avoid impacts to roosting bats: - Conduct surveys in late April or early May when bats are establishing maternity colonies but before females give birth. If roosting bats are found at this time, they should be excluded from establishing maternity colonies. - Protect maternity colonies that have young not yet able to fly (pre-volant). The project biologist must confirm there are no pre-volant young present before a colony is displaced. It is assumed that after September 1 colonies have no pre-volant young. - For any trees that could provide roosting space for bats, the trees shall be thoroughly evaluated prior to trimming to determine if a colony is present. Visual inspection, trapping, and acoustic surveys may be utilized as initial techniques. - If a tree is not an active roost site, it may be immediately trimmed. If the tree is not trimmed within four days, the night surveys shall be redone. - If a tree is an active roost site, the CDFG shall be contacted immediately and the bat species identified if possible. Active roost trees may still be trimmed after consultation. - Removal of any native riparian tree, if necessary, shall be preceded by a thorough visual inspection to reduce the risk of displacing foliage-roosting bats. - Removal of any occupied tree, if necessary, shall be mitigated for by the creation of a snag or other artificial roost structure.	CPWD	CPWD	Prior to and during construction.	
BIO-10: Focused surveys for roosting colonies of monarch butterflies shall be conducted over the winter season (November to March) prior to construction activities. An examination of tree stands near and/or adjacent to the project area shall follow survey methods specified by the Xerces Society for Invertebrate Conservation (Xerces, 2004). The City shall avoid removing or trimming trees utilized by monarch butterflies or trees adjacent to the winter roost to prevent indirect changes to the humidity, wind exposure, and temperature within the immediate vicinity of the roost site. Any routine tree trimming shall be done between April and August to eliminate the risk of disturbance to monarch colonies, and shall be conducted under the guidance of a qualified monarch butterfly specialist if butterflies have been documented in the project area.	CPRD	CPRD	Prior to construction.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
4.3 Geology and Soils				
GEO-1: A project geotechnical investigation shall be conducted and reviewed and approved by the City Engineer prior to issuance of a grading permit. This report shall address the stability of fill materials at the Arana Gulch Creek area and the nature and stability of materials apparently deposited as fill on the slope where the elevated multi-use trail is proposed across Hagemann Gulch. Measures outlined in the feasibility study shall be incorporated into the construction plans. Measures to reduce the potential impacts from slope instability may include but are not limited to: ▪ Slope reconstruction. ▪ Installation of buttresses or engineered fills. ▪ Installation of lateral restraint structures. ▪ Installation of pile supports. ▪ Re-location of the proposed trails. With the incorporation of all geotechnical recommendations into the project design and construction, this impact would be reduced to less than significant.	CPRD and CPWD	CPWD and CPRD	Prior to issuance of grading permit.	
GEO-2(a): The contractor for the project must comply with the City of Santa Cruz Best Management Practices (BMPs) for Construction Work. The BMPs shall be incorporated into the project plans and shall be approved by the City Engineer prior to issuance of a grading permit. If the total area to be disturbed by the project is one or more acres, the City shall obtain coverage under the General Permit for Discharges of Storm Water Associated with Construction Activity and shall submit a Storm Water Pollution and Prevention Plan (SWPPP), as required by the Regional Water Quality Control Board.	CPRD and CPWD	CPWD and CPRD	Prior to issuance of grading permit.	
GEO-2(b): All grading shall be conducted during the dry season (April 15 through October 15) only, and all areas of exposed soil shall be replanted within three months of completion of grading activities or prior to the first rainfall or prior to October 31, whichever is earlier, to minimize erosion and subsequent sedimentation.	CPRD	CPRD	During construction.	
GEO-2(c): All trails shall be constructed in accord with best management practices defined in "Best Management Practices For Erosion Control During Trail Maintenance and Construction" (NHDRED 2004), or an equivalent document such as the United States Forest Service, Trail Construction and Maintenance Notebook 2004 Edition (USFS, 2004). The combination of the above mitigation measures would reduce project impacts to less than significant.	CPRD and CPWD	CPWD and CPRD	During construction.	
GEO-3: Refer to Mitigation Measure GEO-1.	Refer to Mitigation Measure GEO-1.	Refer to Mitigation Measure GEO-1.	Refer to Mitigation Measure GEO-1.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
GEO-4: A geotechnical investigation shall be conducted and reviewed and approved by the City Engineer prior to issuance of a grading permit. See Mitigation Measure GEO-1. Measures outlined in the geotechnical investigation shall be incorporated into the construction plans. Measures to reduce the potential impacts from slope instability may include but are not limited to: ▪ Slope reconstruction. ▪ Excavation of expansive soils to bedrock. ▪ Employment of piles to support and stabilize bridge footing. This mitigation measure would reduce the potential impact to less than significant.	CPRD and CPWD	CPWD and CPRD	Prior to issuance of grading permit.	
4.4 Hydrology and Water Quality				
HYDROLOGY-1(a): Before initiating any grading at the site, the City shall prepare an erosion control plan incorporating construction-phase measures to limit and control erosion and siltation. The erosion control plan shall incorporate components such as phasing of grading, limitations on areas of disturbance, designation of restricted entry zones, diversion of runoff away from disturbed areas, protective measures for sensitive areas, and provisions for revegetation and mulching, as required. The plan shall also prescribe treatment measures to trap sediment once it has been mobilized.	CPWD	CPWD and CPRD	Prior to grading.	
HYDROLOGY -1(b): The contractor for the project must comply with the City of Santa Cruz Best Management Practices (BMPs) for Construction Work. If the total area to be disturbed by the project is one or more acres, the City shall prepare a Storm Water Pollution Prevention Plan (SWPPP) for the project. The SWPPP shall include water quality control measures to reduce the potential risks of surface water and groundwater contamination during construction and post-construction stages of development. The SWPPP shall incorporate the erosion control measures outlined in Mitigation Measure HYDROLOGY-1(a) and shall be consistent with the treatment requirements contained in the City of Santa Cruz Storm Water Management Program.	CPRD, CPWD and Project Contractor	CPWD and CPRD	Prior to and during construction.	
HYDROLOGY -1(c): The City's project engineer shall complete a hydrologic and hydraulic analysis and computations to determine the appropriate location of the clear span bridge abutments and other appropriate design details for Hagemann Gulch. A scour analysis shall be completed if any structures would be located in the channel to demonstrate that the abutment or pier protection and channel scour protection design are adequate. All of these analyses and design refinements shall comply with State of California engineering standards. The combination of the above mitigation measures would reduce the potential impact to a less-than-significant level.	CPWD	CPWD and CPRD	Prior to construction.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
HYDROLOGY-2(a): To maintain natural surface runoff conditions on the site, the paved multi-use trails shall be designed to minimize concentration of discharges. Possible approaches may include, but are not limited to, out-sloping of the trail to diffuse the runoff downslope or to more frequent discharges that would minimize concentration of discharge points.	CPWD and CPRD	CPRD and CPWD	Prior to trail construction.	
HYDROLOGY -2(b): To maintain natural shallow subsurface flow conditions in the coastal prairie grassland area, the sub-base of the paved trail shall use a permeable type system, such as the CU Structural Soil™ or equivalent system. The combination of the above mitigation measures would reduce the potential impact to a less-than-significant level.	CPWD and CPRD	CPRD and CPWD	During construction.	
4.5 Aesthetics				
AESTHETICS-1: City staff shall work with the project engineer to determine, through the use of samples checked at the project site, if uncolored block would be the most neutral color for the retaining walls so as to provide maximum blending with surrounding natural features, and thus minimize visual impact. Use of colored blocks in earth tones should be considered. Implementation of this mitigation measure would make this impact less than significant.	CPRD and CPWD	CPRD and CPWD	Prior to construction.	
4.6 Recreation				
REC-1: The City Parks and Recreation Department and Public Works Department shall carry out mitigation measures identified in other sections of this EIR to reduce the environmental impacts of the proposed trail improvements and other project provisions for Arana Gulch.	CPRD and CPWD	CPRD and CPWD	Refer to other mitigation measures.	
4.7 Transportation/Traffic				
<i>There are no significant transportation/traffic impacts.</i>				
4.8 Air Quality				
AIR-1: The following controls shall be implemented during construction: ▪ Water all active construction areas at least twice daily; ▪ Cover all trucks hauling soil, sand, and other loose materials or require all trucks to maintain at least 2 feet of freeboard; ▪ Pave, apply water three times daily, or apply (non-toxic) soil stabilizers on all unpaved access roads, parking areas and staging areas at construction sites; ▪ Sweep daily (with water sweepers) nearby paved access roads, parking areas and staging areas at construction sites; and ▪ Sweep streets daily (with water sweepers) if visible soil material is carried onto adjacent streets.	CPRD	CPRD	During construction.	

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
4.9 Noise				
NOISE-1: The City shall carry out the following mitigation measures during construction activities: - A sign visible at a distance of approximately 50 feet shall be posted at the construction site. The sign shall indicate the dates and duration of the construction activities, as well as provide a telephone number for residents to call with questions or complaints about the construction process. - A "noise disturbance coordinator" shall be designated. The disturbance coordinator shall be responsible for responding to any local complaints about construction noise. The disturbance coordinator would determine the cause of the noise complaint (e.g., starting too early, bad muffler, etc.) and would be required to implement reasonable measures such that the complaint is resolved. Notices shall be sent to residential units within 300 feet of the construction site and shall list the telephone number for the disturbance coordinator. - Construction shall be limited to the hours of 8:00 a.m. to 5:00 p.m., or shall comply with the City's Noise Ordinance, whichever is stricter. - Construction shall not occur on Sundays or holidays. - Stationary equipment shall be located as far as possible from noise sensitive land uses. If necessary, temporary plywood noise barriers shall be installed around fixed equipment.	CPRD and CPWD	CPWD and CPRD	During construction.	
4.10 Cultural Resources				
CULT-1: If any indicators of the presence of cultural resources are discovered during the construction of the project, earth-disturbing work shall be halted in an area within a radius of 10 meters (33 feet) around the suspected deposits, and an archaeologist or cultural resource specialist shall be consulted in accordance with applicable laws and regulations. If deemed appropriate under CEQA, data and artifact recovery shall be conducted during the period when construction work is halted.	CPWD and CPRD	CPWD and CPRD	During construction.	
CULT-2: If human remains are discovered during the construction of the project elements, an appropriate representative of Native American groups and the County Coroner shall be informed and consulted, as required by law. Mitigation Measure CULT-1 shall also apply in such a situation.	CPWD and CPRD	CPWD and CPRD	During construction.	
4.11 Hazards and Hazardous Materials				
<i>There are no significant hazards and hazardous materials impacts.</i>				
4.12 Population and Housing				
<i>There are no significant population and housing impacts.</i>				

Table IV-1 *continued*

Mitigation Measures	Party Responsible for Implementation ^a	Agency Responsible for Monitoring	Monitoring Timing	Monitoring Compliance Record (Name/Date) ^b
4.13 Public Services				
<i>There are no significant public services impacts.</i>				
4.14 Utilities and Service Systems				
<i>There are no significant utilities and service systems impacts.</i>				
4.15 Agricultural Resources				
<i>There are no significant agricultural resources impacts.</i>				
4.16 Mineral Resources				
<i>There are no significant mineral resources impacts.</i>				

^a Notes: CPRD = City of Santa Cruz Parks and Recreation Department
 CPWD = City of Santa Cruz Public Works Department

^b This column is to be filled in at time of verifying compliance with mitigation measure.