

HOLIDAY

PROJECT SCHEDULE

PROJECT NAME: Santa Cruz 2021 Overlay Project

6/10/2021 14:49

[illegible]

PROJECT NAME: Santa Cruz 2021 Overlay Project

6/10/2021 14:49

				SHIFT		6	7	8	9		10	11	12	13	14		15	16	17	18	19		20	21	22	23	24		25	26	27	28	29		30	31	32	33		34	35	36	37	38		38	39							
				M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu							
				5/31	6/1	6/2	6/3	6/4	6/5	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20
SUB	ACTIVITY	ES	EF																																																			
MCK	2" Full Mill	30-Jun	30-Jun																																																			
MCK	Base Repairs 4"	30-Jun	30-Jun																																																			
MCK	2" OVERLAY	2-Jul	2-Jul																																																			
JCC	RAISE UTILITIES	8-Jul	13-Jul																																																			
CHRISP	CAT-TRACK	6-Jul	7-Jul																																																			
CofSC	CAT-TRACK APPROVAL	8-Jul	9-Jul																																																			
CHRISP	FINAL STRIPING	14-Jul	16-Jul																																																			